

國立臺東大學校務基金
固定資產建設改良擴充計畫預算與實際進度比較表

中華民國114年度

計畫名稱	全部計畫			預算數						
	金額	目標能量	進度起迄年月	可用預算數					合計	占全部計畫%
				以前年度保留數	本年度預算數	本年度奉准先行辦理數	調整數			
一般建築及設備計畫					59,815,000	8,445,000			68,260,000	
房屋及建築			114.01 114.12			2,100,000	19,659,000		21,759,000	
房屋及建築			114.01 114.12			2,100,000	19,659,000		21,759,000	
機械及設備			114.01 114.12		32,890,000	3,025,000	-11,323,000		24,592,000	
機械及設備			114.01 114.12		32,890,000	3,025,000	-11,323,000		24,592,000	
訂購機件-機械及設備			114.01 114.12							
交通及運輸設備			114.01 114.12		2,200,000	98,000	367,000		2,665,000	
交通及運輸設備			114.01 114.12		2,200,000	98,000	367,000		2,665,000	
什項設備			114.01 114.12		24,725,000	3,222,000	-8,703,000		19,244,000	
什項設備			114.01 114.12		24,725,000	3,222,000	-8,703,000		19,244,000	
合計					59,815,000	8,445,000			68,260,000	

單位:新臺幣元

		算 數				未達成或超過預算之原因
截至本年度累計數 金 額	占全部 計畫 (%)	本 年 度 金 額	本年度 金額占 可用預 算數 (%)	截至本年 度累計數 金 額	截至本年 度累計決 算數占累 計預算數 (%)	
68,260,000		67,411,199	98.76	67,411,199	98.76	
21,759,000		21,476,077	98.70	21,476,077	98.70	
21,759,000		21,476,077	98.70	21,476,077	98.70	
24,592,000		24,132,992	98.13	24,132,992	98.13	
24,592,000		23,412,992	95.21	23,412,992	95.21	
		720,000		720,000		
2,665,000		2,587,056	97.08	2,587,056	97.08	
2,665,000		2,587,056	97.08	2,587,056	97.08	
19,244,000		19,215,074	99.85	19,215,074	99.85	
19,244,000		19,215,074	99.85	19,215,074	99.85	
68,260,000		67,411,199	98.76	67,411,199	98.76	